

please forward this to.
 M/s. neeranna goya

ಆತಂಕಪೂರ್ವಕವಾಗಿರುವ ಕೃಷಿಕ್ಷೇತ್ರದ ವಿವಿಧ ಇಲಾಖಾ ಕಾಮಗಾರಿಗಳ ವಿವರಗಳ ಮಾಹಿತಿ (ಡಿಪಾರ್ಟ್-2009)

ಇಲಾಖೆ: ರೀಂಗಿಂಗ್


ಇಲಾಖೆ: ಕಾರ್ಯನಿರ್ವಾಹಣ ಇಂಜಿನಿಯರಿಂಗ್
 ಕೃಷಿಜನನಿ. ಸಾವಿರಂ. ಕಾಲುವೆ ವಿಭಾಗ, ದೇಶದಲಯದಾ

ಕ್ರಮ ಸಂ	ಕಾಮಗಾರಿಯ ಹೆಸರು	ಸ್ಥಳ	ಕ್ರಿಯಾ ಯೋಜನೆ ಪ್ರಕಾರ ಕಾಮಗಾರಿಗಳ ಸಂಖ್ಯೆ		ಆಡಳಿತಾತ್ಮಕ ಅನುಮೋದನೆ ನೀಡಿದ ಕಾಮಗಾರಿಗಳ ಸಂಖ್ಯೆ		ಪ್ರಾರಂಭ ವಾದ ಕಾಮಗಾರಿಗಳ ಸಂಖ್ಯೆ	ಪ್ರಾರಂಭವಾಗಬೇಕಾದ ಕಾಮಗಾರಿಗಳ ಸಂಖ್ಯೆ	ಮುಕ್ತಾಯಗೊಂಡ ಕಾಮಗಾರಿಗಳ ಸಂಖ್ಯೆ	ಮುಕ್ತಾಯ ಹಂತದಲ್ಲಿರುವ ಕಾಮಗಾರಿಗಳ ಸಂಖ್ಯೆ	ಅನುಷ್ಠಾನಾಧಿಕಾರಿಗಳವರಿಗೆ		ಖರ್ಚಾದ ಅನುದಾನ	ಒಳ ಗುಣದ ಅನುದಾನ	ವಿಳಾ
			ಸಂಖ್ಯೆ	ಅಂದಾಜು ಮೊತ್ತ	ಸಂಖ್ಯೆ	ಅಂದಾಜು ಮೊತ್ತ					ನಿಗದಿತವಿರುವ ಅನುದಾನ	ಬಿಡುಗಡೆ ಮಾಡಿದ ಅನುದಾನ			
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
A)	Asst.Exe.Engineer, KBJNL.O&M Sub-Divn.No.2, Narayanapur														
1	Repairs to rain damage SR & IP of EBC from Km.10.00 to 20.00 under RLIS.	Hunkuntü & Kasbalngasur	1	1.80	1	1.30	1	-	1	-	1.80	-	-	1.80	Work completed
2	Construction of Rain damaged drops in Km.1 of Lat.No.1 of Disty.No.9 of Ebc under RLIS.	Karadkal	1	1.00	1	1.90	1	-	1	-	1.00	-	-	1.00	Work completed
3	Removal of slipped boulders, desilting and construction of catch water drains for EBC from Km.10.00 to 20 under RLIS.	Kasbalngasur	1	3.20	1	3.20	1	-	1	-	3.20	-	-	3.20	Work completed
	SUB-TOTAL		3	6.00	3	6.00	3		3		6.00			6.00	
B)	Asst.Exe.Engineer,MLBC.Sub-Div-18 Rodalbanda														
4	Removal of silt and filling of rain cuts depression filling including formation of embankment breached portion of	Anehosur	1	5.00	1	5.00	1	-	-	1	5.00	-	-	5.00	Work nearing completion.
5	Removal of silt & filling of rain cuts from ch.9.00 to 14.00 km of LOC under RLIS	Anehosur	1	4.00	1	4.00	1	-	1	-	4.00	-	-	4.00	Work completed
6	Removal of silt and filling bonga formation at 3,4&5th km of west disty under RLIS	Anehosur	1	5.00	1	5.00	1	-	1	-	5.00	-	-	5.00	Work completed
7	Restoration of damaged bank work & CC lining @ Ch.10.400km of Westa Disty.under RLIS.	Hanamagudd	1	5.00	1	5.00	1	-	1	-	5.00	-	-	5.00	Work completed
8	Removal of silt and filling of bonga formation @ Km.8, 11.300 & a 12.760km of West Disty.under RLIS.	Hanamagudd	1	11.00	1	11.00	1	-	-	-	11.00	-	-	11.00	Work under progress
9	Restoration of embankment reaches including filling rain cuts & desilting of Lat.No.3 of West Disty.under RLIS.	Anehosur	1	3.00	1	3.00	1	-	-	-	3.00	-	-	3.00	Work under progress

To: 0853229012

JAN-01-2010 19:27 From: SE KEJNL NAYANPLR 08444229635

10	Restoration of rain damages and removal of silt and filling bonga of Lat.No.4 of West Disty under RLIS.	Narakaladinni	1	4.00	1	4.00	1	-	1	-	4.00	-	-	4.00	Work completed
11	Removal of silt and filling bonga formation of Lat.No.5 & 6 of Westa Disty under RLIS.	Hanamagudd	1	8.00	1	8.00	1	-	1	-	8.00	-	-	8.00	Work completed
12	Restoration of approaches @ Syphon @ ch.11.500 & 12.300km of LOC under RLIS.	Anehosur	1	7.00	1	7.00	1	-	-	1	7.00	-	-	7.00	Work nearing completion.
13	Re-construction of damaged CD work @ 0.920km of Dy.No.5 of LOC under RLIS.	Anehosur	1	10.00	1	10.00	1	-	-	-	10.00	-	-	10.00	Work under progress
14	Construction of Guide wall to protection damage bank work @ Ch.1.640km of Dy.No.6 of LOC under RLIS.	Anehosur	1	8.00	1	8.00	1	-	-	1	8.00	-	-	8.00	Work nearing completion.
15	Construction of protection wall @ Ch.0.400 & formation of embankment including desilting from Ch.2.540 to 3.100 of Lat.No.4 of West Disty under RLIS.	Anehosur	1	17.00	1	17.00	1	-	-	-	17.00	-	-	17.00	Work under progress
16	Construction of Guide wall at tail end of Sub-Lateral No.2 of Lateral No.8 of West Disty under RLIS.	Narakaladinni	1	3.00	1	3.00	1	-	-	1	3.00	-	-	3.00	Work nearing completion.
SUB-TOTAL			13	88.00	13	88.00	13	-	5	4	88.00	-	-	88.00	
C) Asst.Exe.Engineer, SBC Dy Sub-Div 33, Rodalabanda															
17	Rain cuts @ IP side @ Ch.6.70km of Disty.No.3 of LOC under RLIS.	Rodalabanda	1	1.00	1	1.00	1	-	1	-	1.00	-	-	1.00	Work completed
18	Spur lining @ Ch.2.70 to 8.10 @ IP side of LOC under RLIS.	Narakaladinni	1	1.50	1	1.50	1	-	-	-	1.50	-	-	1.50	Work completed
19	Embankment & lining damage @ Ch.1.70km of Lat.No.3 of Dy.No.1 of EBC under RLIS.	Anehosur	1	1.50	1	1.50	1	-	1	-	1.50	-	-	1.50	Work completed
SUB-TOTAL			3	4.00	3	4.00	3	-	2	1	4.00	-	-	4.00	Work under progress
20	Desilting and rain cuts filling of D-1 and its Laterals of EBC under RLIS.	Anehosur	1	1.00	1	1.00	1	-	-	1	1.00	-	-	1.00	Work nearing completion
22	Desilting and rain cuts filling of D-3 and its Laterals of EBC under RLIS.	Kesaratti	1	2.00	1	2.00	1	-	-	-	2.00	-	-	2.00	Work under progress
SUB-TOTAL			2	3.00	2	3.00	2	-	2	1	3.00	-	-	3.00	
GRAND TOTAL			22	100.00	22	100.00	22	-	10	5	100.00	-	-	100.00	


 ಕೆ. ಸಿ. ನರಸಿಂಹ ಮೂರ್ತಿ
 ಕೃಷಿ ಇಂಜಿನಿಯರಿಂಗ್ ಇಲಾಖೆ
 ಕರ್ನಾಟಕ ರಾಜ್ಯ ಸರ್ಕಾರ
 ಬೆಂಗಳೂರು

Please forward this to.
 Mr. Veeranna. Loggi

P.1/4

To:08532229012

08444229635

JAN-01-2010 19:21 From:SE KBJNL N RYANPUR

ಅವಿಧ್ಯುಕ್ತ / ಪ್ರವಾಹದಿಂದಾಗಿ ಕೃಷಿಕ್ಷೇತ್ರದ ವಿವಿಧ ಭಾಗದ ಸಾಮಾನ್ಯ ವಿಕಾರಗಳ ವಿಸ್ತಾರ													ತಾಲೂಕು : ಬೆಂಗಳೂರು /ದೇವರಗಿ		ಇಲಾಖೆ : ಕೃಷಿ ಇಲಾಖೆ ಬು ವಿವಿಧ ಸಿಬ್ಬಂದಿ	
ಕ್ರ. ಸಂ.	ವಿವರಣೆ	ಸ್ಥಳ	ಒಳಗಿನಿಂದ ಸ್ಥಳೀಯ ಸಾಮಾನ್ಯ ಕಾರ್ಯ		ಒಳಗಿನಿಂದ ಸ್ಥಳೀಯ ಸಾಮಾನ್ಯ ಕಾರ್ಯ		ಒಟ್ಟು ಸಾಮಾನ್ಯ ಕಾರ್ಯ	ಒಟ್ಟು ಸಾಮಾನ್ಯ ಕಾರ್ಯ	ಒಟ್ಟು ಸಾಮಾನ್ಯ ಕಾರ್ಯ	ಒಟ್ಟು ಸಾಮಾನ್ಯ ಕಾರ್ಯ	ಒಟ್ಟು ಸಾಮಾನ್ಯ ಕಾರ್ಯ		ಒಟ್ಟು ಸಾಮಾನ್ಯ ಕಾರ್ಯ	ಒಟ್ಟು ಸಾಮಾನ್ಯ ಕಾರ್ಯ		
			ಕ್ರ. ಸಂ.	ಮಾಪ	ಕ್ರ. ಸಂ.	ಮಾಪ					ಕ್ರ. ಸಂ.	ಮಾಪ			ಕ್ರ. ಸಂ.	ಮಾಪ
1	Restoration of damaged portion of NRBC Main canal at ch. 49.400	ಬೆಂಗಳೂರು	1	0.25	1	0.25	1		1		0.25			Work Completed		
2	Restoration of Embankment and CC lining of damaged portion at 4.80km of D-7B of NRBC	ಬೆಂಗಳೂರು	1	3.00	1	3.00	1		1		3.00			Work Completed		
3	Restoration of Embankment and CC Lining of damaged portion of Lat 1 at 0.95km of D7B of NRBC	ಬೆಂಗಳೂರು	1	0.50	1	0.50	1		1		0.50			Work Completed		
4	Restoration of Embankment of damaged portion and CC lining at km 0.30 and 0.90 k.m.0.95 km of D7 of NRBC	ಬೆಂಗಳೂರು	1	4.50	1	4.50	1		1		4.50			Work Completed		
5	Restoration of scoured portion and Re-construction of damaged CTC at 1.80km of D7 of NRBC	ಬೆಂಗಳೂರು	1	4.00	1	4.00	1		1		4.00			Work Completed		
6	Restoration of scoured portion of SR side at SR 22.15 of NRBC	ಬೆಂಗಳೂರು	1	3.00	1	3.00	1		1		3.00			Work Completed		
7	Restoration of scoured portion of service road at Ch 46.5 km of Main canal NRBC	ಬೆಂಗಳೂರು	1	2.00	1	2.00	1		1		2.00			Work Completed		
8	Restoration of scoured portion of embankment at Ch 0.9 km of Dy 6B of NRBC	ಬೆಂಗಳೂರು	1	2.85	1	2.85	1		1		2.85			Work Completed		
9	Restoration of scoured portion of embankment at Ch.2.4 km-2.50 km of Dy 1 of NRBC	ಬೆಂಗಳೂರು	1	1.00	1	1.00	1		1		1.00			Work Completed		
10	Restoration of scoured portion of embankment at Ch 6.50 km of Dy 6 of NRBC	ಬೆಂಗಳೂರು	1	1.50	1	1.50	1		1		1.50			Work Completed		

Please forward this to.

Mr. Meranna Logi

P.12

To: 08532229012

08444229635

RAYANPUR

JAN-01-2010 19:22 From: SE KBJNL N

11	Restoration of scoured portion of embankment at Ch.2.25 km of Lat-4, of Dy.6 of NRBC	Restoration	1	1.00	1.00	1	1	1.00					Work Completed
12	Restoration of Embankment of damaged portion SR side of Dy 6A at Ch.2 10 km of NRBC	Restoration	1	1.50	1.50	1	1	1.50					Work Completed
13	Restoration of scoured Main canal side slope on SR side at Ch 35.90 of NRBC	Restoration	1	1.00	1.00	1	1	1.00					Work Completed
14	Re-Construction of collapsed walls with Re-plastering of walls of D and C type Quarters of Rodalabanda Camp	Reconstruction	1	5.00	5.00	1		5.00					Deleted as per instruction of DC
15	Re-Construction of collapsed walls with Re-plastering of walls of E- type Quarters of Rodalabanda Camp	Reconstruction	1	4.40	4.40	1		4.40					Deleted as per instruction of DC
16	Re Construction of collapsed walls with Re-plastering of walls of F- type Quarters of Rodalabanda Camp	Reconstruction	1	4.00	4.00	1		4.00					Deleted as per instruction of DC
17	Re-Construction of collapsed walls with Re-plastering of walls of G- type Quarters of Rodalabanda Camp	Reconstruction	1	4.00	4.00	1		4.00					Deleted as per instruction of DC
18	Compensation for damaged crop due to breaching of Dy 7B at Ch.4.8 of NRBC	Restoration	1	0.65	0.65	1		0.65					Deleted as per instruction of DC
19	Restoration of breached portion of BD3 at Ch 1.60 on IP side under Dy 9 of NRBC	Restoration	1	0.60	0.60	1		0.60					Work Completed

Please forward this to
 Mr. Veeranna Logi

Page 4

To: 08632229012

JAN-01-2010 19:23 From: SE KBJNL N RAYANPUR 0844229635

30	Restoration to scoured portion on IP side at km 66.350 of NRBC	1	4.50	1	4.50	1	1	4.50	Work Completed
31	Restoration to inlet portion at Ch 73.020 of NRBC	1	4.00	1	4.00	1	1	4.00	Work Completed
32	Restoration to scoured portion on IP side at km 73.140 of NRBC	1	4.00	1	4.00	1	1	4.00	Work Completed
33	Restoration to inlet portion at Ch 75.65 of NRBC	1	4.50	1	4.50	1	1	4.50	Work Completed
34	Restoration to scoured portion on IP side at km 75.450 to 75.65 of NRBC	1	2.75	1	2.75	1	1	2.75	Work Completed
35	Restoration to scoured portion of pipe aquaduct at km 17.030 under D9 of NRBC	1	2.00	1	2.00	1	1	2.00	Work Completed
36	Restoration to scoured portion at km 17.030 of NRBC	1	2.00	1	2.00	1	1	2.00	Work Completed
37	Restoration of breached portion of D13 at Ch 4.860 on IP side of NRBC	1	1.00	1	1.00	1	1	1.00	Work Completed
38	Restoration to scoured portion at km 9.3 AND 9.5 under D14 of NRBC	1	1.00	1	1.00	1	1	1.00	Work Completed
39	Restoration of breached portion of Lat no 1 at km 1.200 and 1.600 under D14 of NRBC	1	1.00	1	1.00	1	1	1.00	Work Completed

Please forward this to
 Mr. Veeranna Gogi

Pg 5

To: 08532269012

08444229635

JAN-01-2010 19:26 From: SE KBJNL N BAYANPUR

40	Restoration to embankment in Lat no.1 under Dy 12 of NRBC	1	1.50	1	1.50	1	1	1.50					Work Completed
41	Restoration to scoured portion Lat no.2&3 under D12 of NRBC	1	3.00	1	3.00	1	1	3.00					Work Completed
42	Restoration to scoured portion from 6.00 to 9.00 under D12 of NRBC	1	2.00	1	2.00	1	1	2.00					Work Completed
43	Restoration to embankment and scoured portion 0.5 to 8.00 under Dy 12 of NRBC	1	3.00	1	3.00	1	1	3.00					Work Completed
44	Restoration to scoured portion at km 4.200 under D13 of NRBC	1	1.50	1	1.50	1	1	1.50					Work Completed
45	Restoration to scoured portion at km0.900 under D14 of NRBC	1	1.50	1	1.50	1	1	1.50					Work Completed
	W.Sy	45	100.00	40	100.00	45.00	0.00	40.00	0.00	100.00	0.00	0.00	0.00

22 100.00 22 100.00 22 45.00 10 0.00 10 40.00 10 0.00 100 0.00 0.00 0.00

Restoration of embankment
 (Restoration of bank
 conditions)