

NIRMITHI KENDRA RAICHUR

**PROGRESS REPORT FOR INSTALLATION OF
TEMPORARY SHEDS & SUPPLY OF MATERIALS TO
FLOOD VICTIMS IN RAICHUR/DEODURGA & MANVI TALUKA**

NIRMITHI KENDRA RAICHUR

**EXPENDITURE ON INSTALLATION OF TEMPORARY SHEDS & MATERIAL SUPPLIED TO FLOOD EFFECTED VILLAGES IN
RAICHUR/DEODURG/MANVI TALUKAS AS ON .
ABSTRACT**

| Sl.No | NAME OF WORK | Name of taluka | Target | submitted for Adm approval | Estimate cost in Lakhs | Accorde d Adm approval | Bala nce Adm. appro val | Balance cost for approval | Works taken | | | | Total Expendit ure in Lakhs | REMARK'S | |
|-------|-------------------------------------|----------------|--------|----------------------------|------------------------|------------------------|-------------------------|---------------------------|----------------|-------------|-------------|------------|-----------------------------|----------------|--|
| | | | | | | | | | Start ed | Comp leted | Under prog. | To be Std. | | | |
| 1 | INSTALLATION OF TEMPORARY SHED | RAICHUR | 459 | 459 | 51.189 | 51.189 | 0 | 0 | 459 | 459 | 0 | 0 | 51.189 | | |
| 2 | BATH ROOM& FLOORING TO TEMP.SHEDS | RAICHUR | 68 | 68 | 23.970 | 23.970 | 0 | 0 | 68 | 68 | 0 | 0 | 23.970 | | |
| 3 | BOREWELLS | RAICHUR | 6 | 6 | 2.400 | 0 | 6 | 2.400 | 6 | 6 | 0 | 0 | 2.400 | | |
| | SUB TOTAL-I | | | | 77.559 | 75.159 | 6 | 2.400 | 533 | 533 | 0 | 0 | 77.559 | | |
| 1 | INSTALLATION OF TEMPORARY SHED | MANVI | 1166 | 1166 | 91.660 | 91.660 | 0 | 0 | 1116 | 1116 | 0 | 0 | 86.570 | | |
| 2 | BATH ROOM TO TEMP.SHEDS | MANVI | 192 | 192 | 10.790 | 10.790 | 0 | 0 | 192 | 0 | 192 | 0 | 6.865 | | |
| 3 | REPAIRS TO ASHRAYA HOUSES AT DADDAL | MANVI | 50 | 50 | 1.780 | 1.780 | 0 | 0 | 50 | 50 | 0 | 0 | 1.780 | | |
| | SUB TOTAL-II | | | | 104.230 | 104.230 | 0 | 0 | 1358 | 1166 | 192 | 0 | 95.215 | | |
| 1 | SUPPLY OF GI SHEETS & BALLIES | RAICHUR | 1771 | 1771 | 90.321 | 0.000 | 1771 | 90.321 | 1621 | 1621 | 0 | 150 | 82.671 | | |
| 3 | SUPPLY OF GI SHEETS & BALLIES | DEODURG | 450 | 450 | 22.950 | 0.000 | 450 | 22.95 | 450 | 450 | 0 | 0 | 22.950 | | |
| | SUB TOTAL-III | | | | 2221 | 113.271 | 0.000 | 2221 | 113.271 | 2071 | 2071 | 0 | 150 | 105.621 | |
| | GRAND TOTAL I+II+III = | | | | 295.060 | 179.389 | | 115.671 | | | | | 278.395 | | |

TOTAL ESTIMATED COST;RS 295.060 Lakhs
 TOTAL FUND RELEASED;RS. 250.000 Lakhs
45.060 Lakhs


 PROJECT MANAGER
 NIRMITHI KENDRA RAICHUR

NIRMITHI KENDRA RAICHUR
DETAILS OF WORKS UNDER TAKEN UNDER FLOOD RELIEF 2009-10

| SL. NO | Name of Village | Estimate Submitted for Adm Approval | | | | Adm. approved amount | | | | Balance of Adm. approval amount | | | | Works As per Progress report | | | | Balance of work & Amount As per report | | | |
|----------------|----------------------------|-------------------------------------|------|----------|--------------|----------------------|------|----------|--------------|---------------------------------|------|----------|--------------|------------------------------|------|----------|--------------|--|------|----------|--------------|
| | | No. Sheds | Bath | Borewell | Total amount | No. Sheds | Bath | Borewell | Total amount | No. Sheds | Bath | Borewell | Total amount | No. Sheds | Bath | Borewell | Total amount | No Sheds | Bath | Borewell | Total amount |
| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 | 15 | 16 | 17 | 18 | 19 | 20 | 21 | 22 |
| RAICHUR TALUKA | | | | | | | | | | | | | | | | | | | | | |
| 1 | Guruaj Camp (Chickmanchal) | 150 | 16 | 2 | 24.670 | 150 | 16 | 0 | 23.870 | 0 | 0 | 2 | 0.800 | 150 | 16 | 2 | 24.670 | 0 | 0 | 0 | 0.000 |
| 2 | N.Malkapur | 185 | 32 | 2 | 30.805 | 185 | 32 | 0 | 30.005 | 0 | 0 | 2 | 0.800 | 185 | 32 | 2 | 30.805 | 0 | 0 | 0 | 0.000 |
| 3 | Chiksugur | 118 | 20 | 0 | 19.084 | 118 | 20 | 0 | 19.084 | 0 | 0 | 0 | 0.000 | 118 | 20 | 0 | 19.084 | 0 | 0 | 0 | 0.000 |
| 4 | Talmari | 0 | 0 | 1 | 0.400 | 0 | 0 | 0 | 0 | 0 | 0 | 1 | 0.400 | 0 | 0 | 1 | 0.400 | 0 | 0 | 0 | 0.000 |
| 5 | Tungabhadra (School sheds) | 6 | 0 | 1 | 2.600 | 6 | 0 | 0 | 2.200 | 0 | 0 | 1 | 0.400 | 6 | 0 | 1 | 2.600 | 0 | 0 | 0 | 0.000 |
| | TOTAL | 459 | 68 | 6 | 77.559 | 459 | 68 | 0 | 75.159 | 0 | 0 | 6 | 2.400 | 459 | 68 | 6 | 77.559 | 0 | 0 | 0 | 0.000 |


PROJECT MANAGER
NIRMITHI KENDRA RAICHUR

NIRMITHI KENDRA RAICHUR
DETAILS OF WORKS UNDER TAKEN UNDER FLOOD RELIEF 2009-10

| SL. NO | Name of Village | Estimate Submitted for Adm Approval | | | | Adm. approved amount | | | | Balance of Adm. approval amount | | | | Works As per Progress report | | | | Balance of work & Amount As per report | | | |
|---------------------|-------------------------------------|-------------------------------------|------|----------|--------------|----------------------|------|----------|--------------|---------------------------------|------|----------|--------------|------------------------------|------|----------|--------------|--|------|----------|--------------|
| | | No. Sheds | Bath | Borewell | Total amount | No. Sheds | Bath | Borewell | Total amount | No. Sheds | Bath | Borewell | Total amount | No. Sheds | Bath | Borewell | Total amount | No Sheds | Bath | Borewell | Total amount |
| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 | 15 | 16 | 17 | 18 | 19 | 20 | 21 | 22 |
| MANVI TALUKA | | | | | | | | | | | | | | | | | | | | | |
| 1 | Kharabdinni | 85 | 0 | 0 | 0.840 | 85 | 0 | 0 | 0.840 | 0 | 0 | 0 | 0 | 85 | 0 | 0 | 0.890 | 0 | 0 | 0 | -0.050 |
| 2 | Uml Pannur | 235 | 0 | 0 | 2.100 | 235 | 0 | 0 | 2.100 | 0 | 0 | 0 | 0 | 235 | 0 | 0 | 2.100 | 0 | 0 | 0 | 0.000 |
| 3 | Devipur | 28 | 0 | 0 | 2.940 | 28 | 0 | 0 | 2.940 | 0 | 0 | 0 | 0 | 28 | 0 | 0 | 2.940 | 0 | 0 | 0 | 0.000 |
| 4 | Daddal | 94 | 15 | 0 | 10.790 | 94 | 15 | 0 | 10.790 | 0 | 0 | 0 | 0 | 94 | 15 | 0 | 10.490 | 0 | 15 | 0 | 0.300 |
| 5 | Yedival | 100 | 15 | 0 | 11.420 | 100 | 15 | 0 | 11.420 | 0 | 0 | 0 | 0 | 81 | 15 | 0 | 9.125 | 19 | 15 | 0 | 2.295 |
| 6 | Bevinur | 27 | 27 | 0 | 3.195 | 27 | 27 | 0 | 3.195 | 0 | 0 | 0 | 0 | 27 | 27 | 0 | 2.655 | 0 | 27 | 0 | 0.540 |
| 7 | Tupdur | 20 | 5 | 0 | 2.460 | 20 | 5 | 0 | 2.460 | 0 | 0 | 0 | 0 | 20 | 5 | 0 | 2.360 | 0 | 5 | 0 | 0.100 |
| 8 | Jukur | 47 | 10 | 0 | 5.585 | 47 | 10 | 0 | 5.585 | 0 | 0 | 0 | 0 | 47 | 10 | 0 | 5.385 | 0 | 10 | 0 | 0.200 |
| 9 | Tammapur | 40 | 10 | 0 | 4.850 | 40 | 10 | 0 | 4.850 | 0 | 0 | 0 | 0 | 40 | 10 | 0 | 4.650 | 0 | 10 | 0 | 0.200 |
| 10 | Chikalparvi | 250 | 50 | 0 | 29.400 | 250 | 50 | 0 | 29.400 | 0 | 0 | 0 | 0 | 220 | 50 | 0 | 25.250 | 30 | 50 | 0 | 4.150 |
| 11 | Arnahalli | 84 | 20 | 0 | 10.080 | 84 | 20 | 0 | 10.080 | 0 | 0 | 0 | 0 | 84 | 20 | 0 | 9.680 | 0 | 20 | 0 | 0.400 |
| 12 | Jagir Pannur | 50 | 10 | 0 | 5.900 | 50 | 10 | 0 | 5.900 | 0 | 0 | 0 | 0 | 50 | 10 | 0 | 5.700 | 0 | 10 | 0 | 0.200 |
| 13 | Uml Pannur | 5 | 0 | 0 | 0.525 | 5 | 0 | 0 | 0.525 | 0 | 0 | 0 | 0 | 5 | 0 | 0 | 0.520 | 0 | 0 | 0 | 0.005 |
| 14 | Katarki | 50 | 15 | 0 | 6.170 | 50 | 15 | 0 | 6.170 | 0 | 0 | 0 | 0 | 50 | 15 | 0 | 5.870 | 0 | 15 | 0 | 0.300 |
| 15 | Kambletti | 50 | 15 | 0 | 6.200 | 50 | 15 | 0 | 6.200 | 0 | 0 | 0 | 0 | 50 | 15 | 0 | 5.870 | 0 | 15 | 0 | 0.330 |
| 16 | Repairs to Ashraya Houses at daddal | 50 | 0 | 0 | 1.780 | 50 | 0 | 0 | 1.780 | 0 | 0 | 0 | 0 | 50 | 0 | 0 | 1.780 | 0 | 0 | 0 | 0.000 |
| | | 1215 | 192 | 0 | 104.235 | 1215 | 192 | 0 | 104.235 | 0 | 0 | 0 | 0 | 1166 | 192 | 0 | 95.265 | 49 | 192 | 0 | 8.970 |


PROJECT MANAGER
NIRMITHI KENDRA RAICHUR

NIRMITHI KENDRA RAICHUR

STATEMENT SHOWING THE TEMPORARY SHED ARRANGEMENTS IN RAICHUR TALUKA'S
AS ON .

| SI.No. | NAME OF THE VILLAGE | TALUKA | No.of sheds Installed | BATH ROOM'S | Borewells | PHYSICAL STATUS | Expenditure in Lakhs | REMARK'S |
|--------|----------------------------|---------|-----------------------|-------------|-----------|-----------------|----------------------|----------|
| 1 | GURURAJ CAMP (CHIKMANCHAL) | RAICHUR | 150 | 16 | 2 | Completed | 24.670 | |
| 2 | N. MALKAPUR | | 185 | 32 | 2 | Completed | 30.805 | |
| 3 | CHIKSUGUR | | 118 | 20 | 0 | Completed | 19.084 | |
| 4 | TALMARI | | 0 | 0 | 1 | Completed | 0.400 | |
| 5 | TUNGABHADRA(School sheds) | | 6 | 0 | 1 | Completed | 2.600 | |
| | TOTAL | | 459 | 68 | 6 | | 77.559 | |


PROJECT MANAGER
NIRMITHI KENDRA RAICHUR

NIRMITHI KENDRA RAICHUR

STATEMENT SHOWING THE TEMPORARY SHED ARRANGEMENTS IN MANVI TALUKA DIST. RAICHUR.
AS ON .

| SI.No. | NAME OF THE VILLAGE | TALUKA | No.of sheds Installed | BATH ROOM'S | PHYSICAL STATUS | Total Expenditure in Lakhs | REMARK'S |
|--------|-------------------------------------|--------|-----------------------|-------------|-----------------|----------------------------|----------------|
| 1 | KHARABDINNI | MANVI | 85 | 0 | Completed | 0.840 | Common sheds |
| 2 | UMLI PANNUR | | 235 | 0 | Completed | 2.100 | Common sheds |
| 3 | DEVIPUR | | 28 | 0 | Completed | 2.940 | Bath rooms U/p |
| 4 | DADDAL | | 94 | 15 | Completed | 10.490 | Bath rooms U/p |
| 5 | YEDIVAL | | 81 | 15 | Completed | 9.125 | Bath rooms U/p |
| 6 | BEVINUR | | 27 | 27 | Completed | 2.655 | Bath rooms U/p |
| 7 | TUPDUR | | 20 | 5 | Completed | 2.360 | Bath rooms U/p |
| 8 | JUKUR | | 47 | 10 | Completed | 5.385 | Bath rooms U/p |
| 9 | TAMMAPUR | | 40 | 10 | Completed | 4.650 | Bath rooms U/p |
| 10 | CHIKALPARVI | | 220 | 50 | Completed | 25.250 | Bath rooms U/p |
| 11 | ARNHALLI | | 84 | 20 | Completed | 9.680 | Bath rooms U/p |
| 12 | JAGIR PANNUR | | 50 | 10 | Completed | 5.700 | Bath rooms U/p |
| 13 | UMLI PANNUR | | 5 | 0 | Completed | 0.520 | - |
| 14 | KATARKI | | 50 | 15 | Completed | 5.870 | Bath rooms U/p |
| 15 | KAMBLETTI | | 50 | 15 | Completed | 5.870 | Bath rooms U/p |
| | Total | | | 1116 | 192 | | 93.435 |
| 1 | REPAIRS TO ASHRAYA HOUSES AT DADDAL | | 50 | 0 | Completed | 1.780 | |
| | Total | | 1166 | 192 | | 95.215 | |


PROJECT MANAGER
NIRMITHI KENDRA RAICHUR

NIRMITHI KENDRA RAICHUR
MATERIALS SUPPLIED TO FLOOD EFFECTED VILLAGES IN RAICHUR/DEODURGA & MANVI TALUKA AS ON

| Sl. No | Village | Taluka | No. Of Beneficiers | Total Sheets | Total Ballies | Required amount for Total Sheet & Ballies | Supplied | | Supplied Amount | Balance to be supply | | Amount for to be supply | Remarks |
|--------|------------------|----------|--------------------|--------------|---------------|---|--------------|--------------|--------------------|----------------------|-------------|-------------------------|--|
| | | | | | | | Sheets | Ballies | | Sheets | Ballies | | |
| 1 | Tungabadra | Raichur | 500 | 5000 | 5000 | 2550000.00 | 5000 | 5000 | 2550000.00 | 0 | 0 | 0.00 | |
| 2 | Yelibichali | Raichur | 490 | 4900 | 4900 | 2499000.00 | 4900 | 4900 | 2499000.00 | 0 | 0 | 0.00 | |
| 3 | Katakanur | Raichur | 48 | 480 | 480 | 244800.00 | 480 | 480 | 244800.00 | 0 | 0 | 0.00 | |
| 4 | Gurjapura | Raichur | 115 | 1150 | 1150 | 586500.00 | 1150 | 1150 | 586500.00 | 0 | 0 | 0.00 | |
| 5 | D.Rampur-Talmari | Raichur | 166 | 1660 | 1660 | 846600.00 | 1660 | 1660 | 846600.00 | 0 | 0 | 0.00 | Material shifted from Rampur to Talmari. |
| 6 | Burdipad | Raichur | 25 | 250 | 250 | 127500.00 | 250 | 250 | 127500.00 | 0 | 0 | 0.00 | |
| 7 | Vadloor | Raichur | 12 | 120 | 120 | 61200.00 | 120 | 120 | 61200.00 | 0 | 0 | 0.00 | |
| 8 | Atkur-Talmari | Raichur | 125 | 1250 | 1250 | 637500.00 | 1250 | 1250 | 637500.00 | 0 | 0 | 0.00 | Materials shifted from Athkur to Talmari |
| 9 | Heggasanahalli | Raichur | 40 | 400 | 400 | 204000.00 | 400 | 400 | 204000.00 | 0 | 0 | 0.00 | |
| 10 | Upral Gudihal | Raichur | 250 | 2500 | 2500 | 1275000.00 | 1000 | 1000 | 510000.00 | 1500 | 1500 | 765000.00 | |
| 11 | Veergot | Deodurga | 30 | 300 | 300 | 153000.00 | 300 | 300 | 153000.00 | 0 | 0 | 0.00 | |
| 12 | Anjal | Deodurga | 15 | 150 | 150 | 76500.00 | 150 | 150 | 76500.00 | 0 | 0 | 0.00 | |
| 13 | Herundi | Deodurga | 50 | 500 | 500 | 255000.00 | 500 | 500 | 255000.00 | 0 | 0 | 0.00 | |
| 14 | Honnatagi | Deodurga | 5 | 50 | 50 | 25500.00 | 50 | 50 | 25500.00 | 0 | 0 | 0.00 | |
| 15 | Kolur | Deodurga | 50 | 500 | 500 | 255000.00 | 500 | 500 | 255000.00 | 0 | 0 | 0.00 | |
| 16 | Hoovinahedagi | Deodurga | 10 | 100 | 100 | 51000.00 | 100 | 100 | 51000.00 | 0 | 0 | 0.00 | |
| 17 | Vagadamballi | Deodurga | 10 | 100 | 100 | 51000.00 | 100 | 100 | 51000.00 | 0 | 0 | 0.00 | |
| 18 | Devatgal | Deodurga | 10 | 100 | 100 | 51000.00 | 100 | 100 | 51000.00 | 0 | 0 | 0.00 | |
| 19 | Madergola | Deodurga | 100 | 1000 | 1000 | 510000.00 | 1000 | 1000 | 510000.00 | 0 | 0 | 0.00 | |
| 20 | Lingadahalli | Deodurga | 50 | 500 | 500 | 255000.00 | 500 | 500 | 255000.00 | 0 | 0 | 0.00 | |
| 21 | Vandali | Deodurga | 35 | 350 | 350 | 178500.00 | 350 | 350 | 178500.00 | 0 | 0 | 0.00 | |
| 22 | Hire Raikumpi | Deodurga | 40 | 400 | 400 | 204000.00 | 400 | 400 | 204000.00 | 0 | 0 | 0.00 | |
| 23 | Appral | Deodurga | 25 | 250 | 250 | 127500.00 | 250 | 250 | 127500.00 | 0 | 0 | 0.00 | |
| 24 | Hire Kodaligi | Deodurga | 20 | 200 | 200 | 102000.00 | 200 | 200 | 102000.00 | 0 | 0 | 0.00 | |
| | TOTAL | | 2221 | 22210 | 22210 | 11327100.00 | 20710 | 20710 | 10562100.00 | 1500 | 1500 | 765000.00 | |


PROJECT MANAGER
NIRMITHI KENDRA RAICHUR